EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drain and providing covering slab of Jyothinagara in ward no 03
2	Amount of work portion	Rs 19,45,008.00 lakhs
3	Estimated Cost	Rs 20.00 lakhs
4	Name of Contractor	Jayanth I
5	Agreement no	No 98. dt:26/12/2018
6	No and date under which work order issued	No 98. dt:26/12/2018
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	26/3/2019
9	Date of receipt of application in the Sub Division office	26/3/2019
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for RCC drain and laying 1:4:8 concrete for bed and laying m-20
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	79 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Balance work has to be done on the extension period
18	Probable time required for completion of remaining work	79 days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to burst in water line the work got delayed.
21	Remarks of the EE and the daily rate of penalty proposed	RS 20/- Per day penalty proposed.

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Asst. Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ